


A9887
23/11

पुनः
प्रो. 7/11/21
प्रो. 7/11/21

Relief sec

150 per up with file



कार्यालय अधिशापी अभियन्ता सार्वजनिक निर्माण विभाग खण्ड, खेतड़ी
क्रमांक 318
दिनांक- 23.06.2021

श्रीमान आ. जिला कलक्टर,

विषय:-

मानसून रात्र 2019 में क्षतिग्रस्त सड़कों की करवायी गयी मरम्मत के भुगतान हेतु प्रेषित बिलों के संबंध में।

प्रसंग:-

आपका पत्रांक एफ1(5)(17)साहा0/2019-20/1479 दिनांक 22.06.2021

महोदय,

उपरोक्त विषयान्तर्गत प्रसांगिक पत्र के क्रम में निवेदन है कि उक्त कार्य की प्रशासनिक एवं वित्तीय स्वीकृति आपके कार्यालय के पत्र क्रमांक 3060-90 दिनांक 11.11.2019 को राशि रु. 79.90 लाख की प्राप्त हुई थी। स्वीकृति प्राप्त होने के उपरान्त इस कार्यालय द्वारा निविदा आमंत्रित की गई थी। जिसमें विभिन्न संवेदकों ने भाग लिया जिनको कार्यादेश देकर कार्य को चालू करने के लिये निर्देशित किया गया था परन्तु अत्यधिक ठण्डे मौसम के कारण पेच मरम्मत कार्य 28.02.2020 तक कार्य नहीं किया गया। इसके बाद संवेदकों ने अत्यधिक मेहनत करके कार्य किया। उक्त कार्य में से एक मूल संवेदक द्वारा कार्य की कार्य नहीं करने के कारण पुनः निविदा आमंत्रित करके कार्य करवाया गया था। अतः श्रीमानजी से निवेदन है कि उक्त संवेदकों को भुगतान करके राहत प्रदान करने की कृपा करें तथा भविष्य में विलम्ब के लिये पुनरावृत्ति नहीं की जायेगी।

(राजेश कुमार सैनी)
अधिशापी अभियन्ता
सा.नि.वि.खण्ड, खेतड़ी

राजस्थान सरकार

कार्यालय जिला कलेक्टर (सहा0) झुंझुनू

(E mail- Coll.reliefjnn@gmail.com, Phone no - 01592 232237)

क्रमांक:- एफ 1(5)(17) सहा0/2019-20/2011

दिनांक:- 2/08/2021

निमित्त:-

अधिशायी अभियन्ता,
सा.नि.वि. खण्ड खेतडी।

विषय :- मानसून सत्र 2019 में क्षतिग्रस्त सडको की करवायी गयी मरम्मत के भुगतान हेतु प्रेषित विलों के सम्बन्ध में।

उपरोक्त विषयान्तर्गत मानसून सत्र 2019 में अतिवृष्टि से सार्वजनिक परिसम्पत्ति सडको की क्षति होने पर कार्यालय प्रशासनिक एवं वित्तीय स्वीकृति क्रमांक 3060-90 दिनांक 11.11.2019 से सा.नि.वि. खण्ड खेतडी के कुल 20 कार्यों हेतु 79.90 लाख रु की स्वीकृति प्रदान कर कार्य शीघ्र आरम्भ करवाकर कार्य पूर्ण किये जाने की स्वीकृति प्रदान की गयी थी।

आपसे प्राप्त विल अनुसार भुगतान हेतु कार्यालय बजट मांग संख्या DD/2021/00416 राशि 14,64,527/- रु की बजट मांग विभाग को प्रेषित की गयी थी। जिसे विभाग द्वारा "Why Should not payment make in 2019-20. As per note sheet AS Sanction not attached with demand" का आक्षेप लगाकर रिवाईज किया गया था। जिसके फलस्वरूप आपके पत्रांक 818 दिनांक 25.06.2021 से प्राप्त जवाब के अनुसार स्वीकृति प्राप्त होने पर निविदा आमंत्रित की गयी थी, जिसमें विभिन्न संवेदकों ने भाग लिया जिनको कार्यादेश देकर कार्य को चालू करने के लिये निर्देशित किया गया था परन्तु अत्यधिक ठण्डे मौसम के कारण पेच मरम्मत कार्य 28.02.2020 तक नहीं किया गया। उक्त कार्यों में से एक मूल संवेदक द्वारा कार्य नहीं करने के कारण पुनः निविदा आमंत्रित करके कार्य करवाया गया था। अतः कार्य नहीं करने वाले संवेदक के विरुद्ध आप द्वारा की गयी कार्यवाही की प्रतिया अधो हस्ताक्षरकर्ता को प्रेषित की जानी सुनिश्चित करें।

29.7.2021
(जगदीश प्रसाद गौड़)
अति. जिला कलेक्टर
झुंझुनू

राजस्थान सरकार
कार्यालय जिला कलेक्टर (सहा0) झुंझुनू

(E mail- Coll.reliefjja@gmail.com, Phone no – 01592 232237)

क्रमांक:- एफ 1(5)(17) सहा0/2019-20/63

दिनांक:- 12/01/2022

निमित्त:-

वित्तीय सलाहकार,
आपदा प्रबन्धन सहायता एवं नागरिक सुरक्षा विभाग,
राजस्थान, जयपुर।

विषय :- मानसून सत्र 2019 में क्षतिग्रस्त सड़कों की करवायी गयी मरम्मत के भुगतान हेतु प्रेषित बजट मांग के सम्बन्ध में।

उपरोक्त विषयान्तर्गत मानसून सत्र 2019 में अतिवृष्टि से सार्वजनिक परिसम्पत्ति सड़कों की क्षति होने पर कार्यालय प्रशासनिक एवं वित्तीय स्वीकृति क्रमांक 3060-90 दिनांक 11.11.2019 से सा.नि.वि. खण्ड खेतडी के कुल 20 कार्यो हेतु 79.90 लाख रु की स्वीकृति प्रदान कर कार्य शीघ्र आरम्भ करवाकर कार्य पूर्ण किये जाने की स्वीकृति प्रदान की गयी थी।

अधिकाधिक अभियन्ता, सा.नि.वि. खण्ड खेतडी से प्राप्त बिल अनुसार भुगतान हेतु कार्यालय बजट मांग संख्या DD/2021/00723 राशि 14,64,527/- रु की बजट मांग विभाग को प्रेषित की गयी थी। जिसे विभाग द्वारा "Give full details of Outstanding Payment and dully" का आक्षेप लगाकर रिवाइज किया गया था। जिसके संदर्भ में लम्बित बिलों की स्थिति निम्नानुसार है :-

क्र. सं.	फर्म का नाम	सा.नि.वि. खण्ड का नाम	मरम्मत की गयी सड़क का विवरण	लम्बित बिल राशि
1	M/s J.V.D. Construction Company	खेतडी	एमडीआर-93/बडागाव-चगाना-जरसरापुर-खेतडी/खेतडी	579597
2	M/s Shri Kundan Construction Company	खेतडी	1. सिधाना से माकडी सड़क 2. धधेरी से देवलावास सड़क 3. कपिल धर्मकाटा से दादाकुआ सड़क 4. सिधाना से कुठानिया सड़क	261879
3	M/s Dhayal Construction Company	खेतडी	1. खेतडी-निजामपुर सड़क से तिहाडा सड़क 2. करमाडी से राजधनगर सड़क से अजीतपुरा सड़क 3. रामपुरा से लोन्दा सड़क 4. दुधगा से बोसी वाया टाटवाडी सड़क 5. धारावास से रिवाला जोहड सड़क	623051
कुल राशि				1464527

सम्बन्धित फर्मों द्वारा उपरोक्त राशि के भुगतान हेतु बार-बार मांग की जा रही है। अतः शीघ्र बजट आवंटन करवाने का श्रम करावे ताकि सम्बन्धित फर्म को भुगतान किया जा सकें।

(उमरदीन खान) 12/01/22
जिला कलेक्टर झुंझुनू

MOB-9351938977

P.W.A. Form No.27B

Final Payment must invariably be made on forms printed on yellow paper which should not be used for intermediate payments

First & Final Bill

(For Contractor and suppliers only for payments of work or supplies actually measured)

Cash Book Voucher No.

Dated:-

Name of Contractor or Supplier :- M/s. Dhayal Construction Company, PWD Contractor, Ward No. 09 Narhar Tehsil Chirawa Distt Jhunjhunu (Raj.)

Name of work:- Flood Restoration & Repair work on Various roads in Sub Division Ist Khetri.

Serial No. of Bill:-First Running Bill

No. & Date of his last Bill for this work:-

Reference to work Order of Agreement:-EE/PWD KTR/2019-20/4282 Dt, 18/03/2020 /And Agg. No. 86 of 2019-20

Date of Layout:-

Date of commence work:-18/03/2020

Date of completion work:-02/04/2020

Date of Actual completion of work:-

Date of Measurement:-

(I-Account of work or supplies made)

Unit	Quantity executed (or supplied) since last certificate	Quantity executed (or supplied) up to date as per measurement book	Item of work of supplies (grouped under "sub-heads" and "sub-works" of Estimate	Rate		Amount		Remarks
						Up-to date	Since previous bill (Total) for each sub-head	
				Rs.	P.	Rs.	P.	
1	2	3	4	5	6	7	8	
1			Maintenance of WBM road including filling up of pot holes, ruts and rectifying corrugated surface, damaged edges and ravelling as per MoRTH specification Clause 405					
	353.910	353.910	1) Khetri-Nizampur Road to Tihara Road Km. 0/0 to 3/0	79.000		27958.89		27958.89
	0.000		2) Karmari-Sanjay Nagar Road to Ajeetpura Road Km. 3/400 to 5/400	79.000		0.00		0.00
	0.000		3) Karmari-Sanjay Nagar Road to Aashakawali Road Km. 0/0 to 4/0	79.000		0.00		0.00
	0.000		4) Basai Ashram Road to Jamalpur Road Km. 0/0 to 2/0	79.000		0.00		0.00
	325.580	325.580	5) Rampura-Tyonda Road Km. 0/0 to 4/0	79.000		25720.82		25720.82
	831.310	831.310	6) Dhoodhwa-Dhosi Via Thalthwan Road Km. 1/0 to 3/0 and 3/500 to 6/0 and 6/500 to 8/0 (Total 6.00 Km.)	79.000		65673.49		65673.49
	409.690	409.690	7) Charawas to Rinwala Johad Road Km. 0/0 to 5/0	79.000		32365.51		32365.51
2	0.000		Repair to pot holes and removal of loose material, trimming of sides, cleaning of surface by providing tack coat, 20 mm thick pre-mix carpet and seal coat type B as per MoRTH specification Clause 3004.2					
	857.430	857.430	1) Khetri-Nizampur Road to Tihara Road Km. 0/0 to 3/0	181.000		155194.83		155194.83

Sl. No.	Quantity executed (or supplied) since last certificate	Quantity executed (or supplied) up to date as per measurement book	Item of work of supplies (grouped under "sub-heads" and "sub-works" of Estimate)	Rate		Amount		Remarks	
						Up-to date			Since previous bill (Total) for each sub-head
				Rs.	P.	Rs.	P.		
1	2	3	4	5	6	7	8		
	0.000		2) Karmari-Sanjay Nagar Road to Ajeetpura Road Km 3/400 to 5/400	181.000	0.00	0.00			
	0.000		3) Karmari-Sanjay Nagar Road to Aashakawali Road Km. 0/0 to 4/0	181.000	0.00	0.00			
	0.000		4) Basai Ashram Road to Jamalpur Road Km. 0/ to 2/0	181.000	0.00	0.00			
	1210.730	1210.730	5) Rampura-Tyonda Road Km. 0/0 to 4/0	181.000	219142.13	219142.13			
	1505.820	1505.820	6) Dhoothwa-Dhosi Via Thathwari Road Km. 1/0 to 3/0 and 3/500 to 6/0 and 6/500 to 8/0 (Total 6.00 Km.)	181.000	272553.42	272553.42			
	1500.000	1500.000	7) Charawas to Rinwala Johad Road Km. 0/0 to 5/0	181.000	271500.00	271500.00			
3	0.000		Granular sub-base/base/surface course with local materials (Table 400.13) by mix in place method normal Construction of granular sub-base by providing local material spreading in uniform layers with motor grader on prepared surface, mixing by mix in place method with rotavator at once and compacting with smooth wheel roller to achieve the desired density complete as per MoRTH Specification table 400-1, 400-2 Using naturally occurring gravel						
	45.000	45.000	1) Khetri-Nizampur Road to Tihara Road Km. 0/0 to 3/0	409.000	18405.00	18405.00			
	0.000		2) Karmari-Sanjay Nagar Road to Ajeetpura Road Km 3/400 to 5/400	409.000	0.00	0.00			
	0.000		3) Karmari-Sanjay Nagar Road to Aashakawali Road Km. 0/0 to 4/0	409.000	0.00	0.00			
	0.000		4) Basai Ashram Road to Jamalpur Road Km. 0/ to 2/0	409.000	0.00	0.00			
	0.000		5) Rampura-Tyonda Road Km. 0/0 to 4/0	409.000	0.00	0.00			
	45.650	45.650	6) Dhoothwa-Dhosi Via Thathwari Road Km. 1/0 to 3/0 and 3/500 to 6/0 and 6/500 to 8/0 (Total 6.00 Km.)	409.000	18670.85	18670.85			
	0.000		7) Charawas to Rinwala Johad Road Km. 0/0 to 5/0	409.000	0.00	0.00			
	0.000		Construction of embankment with approved materials deposited at site obtained from roadway cutting and excavation from drain and foundation or other structures graded and compacted to meet requirement of Tables 300-1 and 300-2 as per MoRTH Specification Clause 305.3						
	0.000		1) Khetri-Nizampur Road to Tihara Road Km. 0/0 to 3/0	33.000	0.00	0.00			
	45.750	45.750	2) Karmari-Sanjay Nagar Road to Ajeetpura Road Km 3/400 to 5/400	33.000	1509.75	1509.75			
	0.000		3) Karmari-Sanjay Nagar Road to Aashakawali Road Km. 0/0 to 4/0	33.000	0.00	0.00			
	0.000		4) Basai Ashram Road to Jamalpur Road Km. 0/ to 2/0	33.000	0.00	0.00			
	0.000		5) Rampura-Tyonda Road Km. 0/0 to 4/0	33.000	0.00	0.00			
	40.000	40.000	6) Dhoothwa-Dhosi Via Thathwari Road Km. 1/0 to 3/0 and 3/500 to 6/0 and 6/500 to 8/0 (Total 6.00 Km.)	33.000	1320.00	1320.00			
	0.000		7) Charawas to Rinwala Johad Road Km. 0/0 to 5/0	33.000	0.00	0.00			
			Total:-		1110014.69	1110014.69			
			Add/Less of TP 43.87% Below		-486963.44	-486963.44			
			Total cost		623051.25	623051.25			
			Say Rs.		623051.00	623051.00			
			Paid Previous Running Bill		0.00				
			Pay this Bill		623051.00				
			Say Rs.		623051.00	623051.00			

(Rupees Six Lakh Twenty Three Thousand Fifty One Only)

Certificate

(Rupees Six Lakh Twenty Three Thousand Fifty One Only)

Certificate

1. No T & P is issued to the Contractor.
2. Work is done as per specification.

FDR

Sl. No.	Quantity executed (or supplied) since last certificate	Quantity executed (or supplied) up to date as per measurement book	Item of work of supplies (grouped under "sub-heads" and "sub-works" of Estimate	Rate	Amount		Remarks
					Up-to date	Since previous bill (Total) for each sub-head	
					Rs. P.	Rs. P.	
1	2	3	4	5	6	7	8

3. No Recovery Proposed

4. All Material supplied by contractor as Per specification.

Total value of work done or supplies made to date

Deduct value of work or supplies shown on Previous Bill.

Net Value of work supplies shown on previous Bill in figures in words (a)

II-CERTIFICATE & SIGNATURE

and recorded at page of measurement book No

Measurements were made by Shri

Assistant Engineer on Dated

0358 And were checked by (Name) Shri

Assistant Engineer

The connected measurements have been crossed off against this Bill.

Left hand Thumb impression of

Dated Signature of

Officer preparing the Bill

Dated Signature of Officer

Authorising Payment+

Sub Division

सहायक अभियन्ता

सा.नि.वि. जयपुर खेतड़ी-प्रथम

Rank

* This Signature is necessary only when the officer who prepares the Bill is not the officer who Authorises the payment in such case two Signature are essential.

Passed for Payment Rs. 623051.00

(Rs Six lakh Twenty. Three thousand
fifty. one only)रवि कुमार
सहायक लेखाधिकारी
सा. नि. वि. जयपुर खेतड़ी(राजेश कुमार सैनी)
अधिसायी अभियन्ता
सा. नि. वि., जयपुर खेतड़ी

III-MEMORANDUM OF PAYMENTS

Figure for work C Abstract		Total Value of work done as per Account 1 Col., 6				Rs.	P.
Rs.	P.	2 Deduct Amount withheld		"C"			
				Rs.	P.		
		A From Previous Bills as per last Running Account Bill					
		B From this Bill					
		3 Balance i.e. "Upto-date Payments" (Item 1-2)					
		4 Total Amount of Payments already made as per last Running Account Bill No.					
		5 Payments now to be made as detailed below:-					
		A By Recovery of Amount creditable to this work					
		B By Recovery of Amounts Creditable to work for heads of Accounts					
		C By Cheque					
		D By Cash					
		Total of 2 (B) + 5(A to D)					

Pay * Rs. (in Figure) By Cheque/Cash

(In Words Dated initials of disbursing officer)

For use in the Divisional Officer For use in the Accountant General's Officer

Checked Audited Reviewed

Account Clerk Divisional Accountant Auditor Supdt. Gr. O.

Received Rs. (In Figures) In Final settlement of all demands for this work

Dated:- Full Signature of Contractor

+ Left Hand thumb impression of witness for identification and payments

Paid by me vide cheque No. Dated Cash Book Entry Dated Csshier Dated initials of person actually making payment

* The figure should be tested to see that it agrees with the total of items (4) & (5) here specify the net amount payable vide item 5C & (d) the payees acknowledgement should be for the gross amount paid as per 5 (i.e. a to d)

+ Payment should be attested by some known person when the payee's acknowledgement is given by the mark seal or thumb impression.

Not required in each Bill of suppliers.

IV-REMARKS

This space is reserved for any remark which the disbursing officer or Divisional Officer may wish to record in respect of the execution of the work check of measurement or the state of the contractor's Account.

FDR

P.W.A. Form No.27B

Final Payment must invariably be made on forms printed on yellow paper which should not be used for intermediate payments

First & Final Bill

(For Contractor and suppliers only for payments of work or supplies actually measured)

Cash Book Voucher No.

Dated:-

Name of Contractor or Supplier :- M/s. J.V.D. Construction Company, PWD Contractor, Jogiyon Ka Bass, Bidasar, Birodi Choti, Tehsil Laxmangarh Distt Sikar (Raj.)

Name of work:- Flood Restoration & Repair work on Badagaon Chanana Jasrapur Khetri Road MDR 93 Km. 24/0 to 34/0

Serial No. of Bill:- First and Final Bill

No. & Date of his last Bill for this work:-

Reference to work Order of Agreement:- EE/PWD KTR/2019-20/2669-76/25.11.2019 And

Agg. No. - 42nd 2019-20

Date of Layout:-

Date of commence work:- 26/11/2019

Date of completion work:- 25/12/2019

Date of Actual completion of work:- 05/12/2019

Date of Measurement:- 30/11/2019, 05/12/2019

(I-Account of work or supplies made)

Unit	Quantity executed for supplied since last certificate	Quantity executed for supplied up to date as per measurement book	Item of work or supplies (grouped under "sub-heads" and "sub-works" of Estimate)	Rate		Amount		Remarks
						Up-to date	Since previous bill (Total for each)	
				Rs.	P.	Rs.	P.	
1	2	3	4	5		6		7
1	210.000	210.000	Providing, laying, spreading and compacting stone aggregates of specific sizes to water bound macadam specification including spreading in uniform thickness, hand packing, rolling with smooth wheel roller 80-100 kN in stages to proper grade and camber, applying and brooming, stone screening to fill-up the interstices of coarse aggregate, watering and compacting to the required density Grading 3 as per MORTH Specification	971.000		203910.00		203910.00

Unit	Quantity executed (or supplied) since last certificate	Quantity executed (or supplied) up to date as per measurement book	Item of work of supplies (grouped under "sub-heads" and "sub-works" of Estimate	Rate	Amount		Remarks
					Up-to date	Since previous bill (Total) for each	
					Rs. P.	Rs. P.	
1	2	3	4	5	6	7	8
2	5616.000	5616.000	Providing and applying tack coat with Bitumen VG-10 using Bitumen distributor at the rate of 0.30 to 0.40 kg per sqm on the prepared dry and hungry bituminous surface cleaned	12.600	70761.60	70761.60	
3	5616.000	5616.000	20mm thick Open-Graded Premix Carpet using Bituminous (penetration grade/modified bitumen) Binder Providing, laying and rolling of open-graded premix carpet of 20 mm thickness composed of 13.2 mm to 5.6 mm aggregates either using penetration grade bitumen or emulsion to required line, grade and level to serve as wearing course on a previously prepared base, including mixing in a suitable plant, laying and rolling with a three wheel 80-100 kN static roller capacity, finished to required level and grades to be followed by seal coat of either Type A	94.500	530712.00	530712.00	
4	5616.000	5616.000	Providing and laying seal coat sealing the voids in a bituminous surface laid to the specified levels, grade and cross fall using Type A, Type B and Type C as per MORTH Specification Clause 511 By	34.600	194313.60	194313.60	
5	120.000	120.000	Construction of embankment with approved materials deposited at site obtained from roadway cutting and excavation from drain and foundation or other structures graded and compacted to meet requirement of Tables 300-1 and 300-2 as per MORTH	33.000	3960.00	3960.00	
6	27.000	27.000	Granular sub-base/base/surface course with local materials (Table 400.13) by mix in place method normal Construction of granular sub-base by providing local material spreading in uniform layers with motor grader on prepared surface, mixing by mix in place method with rotavator at once and compacting with smooth wheel roller to achieve the desired density complete as per MORTH Specification	409.000	11043.00	11043.00	
			Total:-		1014700.20	1014700.20	
			Add/Less of TP 42.88% Below		-435103.45	-435103.45	
			Total cost		579596.75	579596.75	
			Say Rs.		579597.00	579597.00	

Unit	Quantity executed (or supplied) since last certificate	Quantity executed (or supplied) up to date as per measurement book	Item of work of supplies (grouped under "sub-heads" and "sub-works" of Estimate)	Rate	Amount		Remarks
					Up-to date	Since previous bill (Total) for each	
				Rs. P.	Rs. P.	Rs. P.	
1	2	3	4	5	6	7	8
			Paid Previous Running Bill		0.00		
			Pay this Bill		579597.00		
			Say Rs.		579597.00	579597.00	
(Rupees Five Lakh Seventy Nine Thousand Five Hundred Ninety Seven Only)							

Certificate

1. No T & P is Issued to the Contractor.
 2. Work is done as per specification.
 3. No Recovery Proposed.
 4. All Material supplied by contractor as Per specification.
- Total value of work done or supplies made to date
Deduct value of work or supplies shown on Previous Bill.

Net Value of work supplies shown on previous Bill in figures in words (a)		(a)	
---	--	-----	--

II-CERTIFICATE & SIGNATURE

- 1 The Measurements were made by Shri Assistant Engineer on Dated and recorded at page of measurement book No And were checked by (Name) Shri Assistant
- 2 The connected measurements have been crossed off against this Bill.

ft hand Thumb Impression o

Dated Signature of
Officer preparing the BillRank.....
Sub Division
DivisionDated Signature of Officer
Authorising Payment +

Rank

+ This Signature is necessary only when the officer who prepares the Bill is not the officer who

Passed for Payment Rs. 579597.00
(Rs Five Lakh Seventy Nine Thousand
Five Hundred Ninety Seven only)


रमेश कुमार
सम्बंधित लेखाधिकारी
सा. नि. वि. खण्ड खेतड़ी


(राजेश कुमार सैनी)
अधिकापी अभियन्ता
सा. नि. वि. खण्ड खेतड़ी

III-MEMORANDUM OF PAYMENTS

Figure for work C Abstract		1 Total Value of work done as per Account 1 Col. 6				Rs.		P.		
Rs.	P.	2 Deduct Amount withheld		"C"		12				
				Rs.	P.					
		A	From Previous Bills as per last Running Account Bill							
		B	From this Bill							
		3 Balance i.e. "Upto-date Payments" (Item 1-2)								
		4 Total Amount of Payments already made as per last Running Account Bill No.								
		5 Payments now to be made as detailed below:-								
		A	By Recovery of Amount creditable to this work							
		B	By Recovery of Amounts Creditable to work for heads of Accounts			Rs.	P.			
		C	By Cheque							
		D	By Cash							
		Total of 2 (B) + 5(A to D)								

Pay * Rs. (in Figure) By Cheque/Cash

(In Words) Dated initials of disbursing officer

For use in the Divisional Officer For use in the Accountant General's Officer

Checked

Audited

Reviewed

Account Clerk

Divisional Accountant

Auditor Supdt.

Gr. G.

Received Rs. (in Figures)

In Final settlement of all demands for this work
सा. नि. वि., खण्ड खतड़ी

supplies made.

Dated:-

* Left Hand thumb impression of witness for identification and payments

Full Signature of Contractor

Paid by me vide cheque No. Dated

Cash Book Entry Dated

Cashier

Dated initials of person actually making payment

* The figure should be tested to see that it agrees with the total of items (4) & (5) here specify the net amount payable vide item 5C & (d) the payee's acknowledgement should be for the gross amount paid as per 5 (i.e. a to d)

* Payment should be attested by some known person when the payee's acknowledgement is given by the mark seal or thumb impression.

Not required in each Bill of suppliers.

IV-REMARKS

This space is reserved for any remark which the disbursing officer or Divisional Officer may wish to record in respect of the execution of the work check of measurement or the state of the contractor's Account.

Ist and Final Bill

(FOR CONTRACTORS AND SUPPLIERS ONLY FOR PAYMENTS OF WORK OR SUPPLIES ACTUALLY MEASURED)

Cash Book Voucher No.,

Dated:

Name of Contractor or Supplier : M/s Shri Kundan Construction Company
AADHAAR

Name of Work : ~~Immediate Flood Restoration work~~ in Sub Div Buhana *on various Roads under PWD*

Serial No. of The Bill : Ist & Final Bill

No. and date of his last bill for this work

Reference to work order or Agreement : 45 of 2019-20

Date of written order to commence work : 26.11.2019

Stipulated date of Completion 25.12.2019

Date of actual completion of work: *21.12.19*

I- ACCOUNT OF WORK OR SUPPLIES MADE

Unit	Quantity executed or (supplied since last certificate	Quantity executed or (supplied up-to-date as per measurement book	Items of work or supplies (grouped under "sub-works" of estimate	Rate		Amount		Remarks
				Up-to-date		Since previous bill (total for each sub head)		
				Rs.	P.	Rs.	P.	
1	2	3	4	5	6	7	8	
1			Clearing and grubbing road land including uprooting wild vegetation, grass, bushes, shrub, sapling and tress of girth upto 300 mm, removal of stumps of such tress cut earlier and disposal of unserviceable material and stacking of serviceable material to be used or auctioned, upto a lead of 1000 m including removal and disposal of top organic soil not exceeding 150 mm in thickness as per Morth Specification Clause 201. By Mechanical Means In area					
1			Singhana-Kuthania Road					
Hect	4487.00	4487.00		9088.00	4078.00	4078.00		
2			Makro-Tatija Road					
Hect	0.73	0.73		9080.00	6634.00	6634.00		
2			Maintenance of WBM road including filling up of pot holes, ruts and rectifying corrugated surface, damaged edges and ravelling as per MoRTH specification Clause 404					
1			Kapil Dharam Kanta se Dada Kua					
Sqm	225.00	225.00		86.00	19350.00	19350.00		
2			Singhana-Kuthania Road					
Sqm	420.20	420.20		86.00	36137.20	36137.20		
3			Singhana-Tatija-Devta Road					
sqm	221.73	221.73		86.00	19068.78	19068.78		
4			Pacheri- Devlawas Road					
Sqm	160.29	160.29		86.00	13784.94	13784.94		
3			Repair to pot holes and removal of loose material, trimming of sides, cleaning of surface by providing tack coat, 20 mm thick pre-mix carpet and seal coat type B as per MoRTH specification Clause 3004.2					
1			Kapil Dharam Kanta se Dada Kua					
Sqm	751.43	751.43	PMC	181.00	136008.83	136008.83		
Sqm	295.41	295.41	Seal	44.50	13145.74	13145.74		

II-CERTIFICATE AND SIGNATURE

(1) The Measurements were made by JEN PWD Sub Dn Buhana On and are recorded at page 47 to 60 Of Measurement Book No. 296 and were checked by name Aen PWD Sub Dn. Buhana on

(2) The connected measurement have been crossed off against this bill.

Let-hand thumb impression of

Dated Signature of
Officer preparing the bill

Shri K. Venkatesh Chari
Dated Signature of Contractor

Dated Signature of
Officer Authorising Payment

Rank (राकेश कुमार)
Sub-Dn
Division सहायक अभियन्ता
Rank सा. नि. वि. उपखण्ड बहाना

This Signature is necessary only when the officer who prepares the bill is not the officer who authorised the payment. In such case two signature are essential.

III-MEMORANDUM OF PAYMENT

- 1 Total value of work done as per account
2 Deduct amount withheld -

1 Cols. 6 & 7

FIGURES FOR WORK
ABSTRACT

SD-101/- 0.00
I.T.-21/- 5238.00
Royalty-31/- 7856.00
Shift-101/- 786.00
Chst-14/- 2619.00
Pgst-11/- 2619.00
Lwc-11/- 2619.00

(a) Form previous bills, as
per last running account
bill

(b) From this bill

Rs.	P.
261879.00	

3 Balance upto date payment item (1-)

4 Total amount of payments already made as
per last running account Bill No.Vr.No... Dt.

5 Payment now to be made as details below

(a) By recovery of amount
creditable to this work

(b) By recovery of amount
creditable to other work

(c) By cheque

(d) By cash

Rs.	P.
21737.00	
240142.00	

Total of 2(b) 5 (a to d)
Pay Rs. (in figures)

(in words)

Cheque

Cash

Received Rs. (in figures)
demand of this work or supplies made

Dated initials of Disbursing Officer
(in words) Amount in Vernacular

Witness of identification and Payment

Left hand thumb impression or
Full signature of Contractor

Payment be me vide cheque No.

Dated the

or cash book entry dated

CASHIER

Dated initials of person actually making payment

सा. नि. वि. उपखण्ड बहाना

(राकेश कुमार सैनी)
अभिषेक अभियन्ता
सा. नि. वि. उपखण्ड बहाना